

Runway 5-23 Rehabilitation Project

A ten-year project, ten years in the making

- **♦ Overall Design Work for RWY 5-23 Projects started in 2006**
 - **★ Phase I: RWY 5-23 Keel Repair project (2015 2017)**
 - ★ Preparation for remaining RWY 5-23 phases
 - ★ New Keel section provided the proper structural integrity for impending phases
 - ★ Phase II: RWY 5-23 Safety Area Construction, Culvert Replacement & New MALSR System installed
 - **★ Tenants involved in Safety Management System (SMS) December 2018**
 - **♦ Operational impacts to be discussed throughout presentation**
 - **♦ Overall Project Benefits**
 - ★ Installation of brand-new MALSR system
 - ★ Appropriate grading for Runway Safety Areas for RWY 23
 - ★ Replacement of deteriorated drainage culverts beneath MALSR road
 - **★** Remaining Phases: (2021 2028)
 - ★ Detailed explanations to follow closer to phase start time







Phase 1 Recap

★ RWY 5-23 Keel Repair Work

- ★ Milled out and repaved center 50' Keel Section of 5,800' of RWY 5-23
- ★ Addressed depression on RWY 5-23 to provide pilots with a better operational surface
- ★ Provided daily project updates via Email, Social Media and Website to airport operators
- ★ Recent large-scale project experience

Timing of Upcoming Phase II

Phase II A*	Phase II B*	Phase II C*
Fall 2019	Summer 2020	Summer 2021
and	through	through
Spring 2020	Fall 2020	Fall 2021

^{*}All timing of Phase II, sections A, B & C are subject to change


Why is this project necessary?

Continuing to provide a premier general aviation airport for our tenants and transient users is the Most important job DM has!

This RWY 5-23 Rehabilitation Project allow us to do that

- Separating phases over a number of years minimizes operational impacts
- Overall contract times have built in weather days
- Actual contract times could be shorter than expected
- Adhere to all the environmental requirements

Phase II A: Work to Begin Fall 2019 or Spring 2020




Total Contract Time = 60 Calendar Days

- ★ Phase A Work Summary:
- ★ Fall 2019
 - Construction of entry road and staging area
- ★ Spring 2020
 - Construction of access road along east side of RWY 23
 - ★ Grading in Runway Safety Areas
- *★* JCP&L line work pushed to a later phase.

NAVAID Impacts:

- ★ Approaches/NAVAIDs out of service (OOS):
 - ★ ILS & LOC RWY 23 OOS for grading within RSA/LOC critical area
- ★ Approaches Available:
 - **★ RNAV (RNP) Y RWY 23**
 - **★** RNAV (GPS) RWY 05
 - **★** RNAV (GPS) Z RWY 23

Phase II A: RWY 5-23 Operational Impacts




RWY 5-23 **Closed for 30 night closures: (2200L – 0600L)**

RWY 13-31 OPEN

- ★ Taxiway Delta closed from Taxiway Alpha to RWY 5
- ★ Taxiway Alpha closed from RWY 13-31 to RWY 23
- ★ Taxiways Echo, Foxtrot, Golf & Hotel closed from Taxiway Alpha to RWY 23
- ★ All taxiway closures during2200L 0600L
 - ★ Construction traffic crossing Taxiway Bravo and RWY 13-31

Phase II A: RWY 13-31 Operational Impacts



RWY 13-31 Closed for 8 night closures 2200L – 0600L (within 60-day contract time)


- ★ Taxiway Bravo East closed from RWY 5-23 to RWY 13-31
- ★ Taxiway Charlie closed from Taxiway Bravo to RWY 13-31
- ★ Taxiway Bravo closed from Taxilane Kilo to RWY 13
- ★ All taxiway closures during 2200L – 0600L
 - ★ Construction traffic crossing Taxiway Bravo and RWY 13-31 with escort from Airport Ops

Importance of Phase II A Construction

- ★ Access road necessary for equipment to efficiently move to and from the RSA and ultimately to access the approach end of RWY 23 construction areas which will occur in Phase B
- ★ Grading of RSA enhances proper drainage away from RWY 5-23 providing a stable surface that does not retain water
- ★ Grading of RSA reduces chance of aircraft damage when deviation from RWY occurs

End of Phase A Overview

Phase II B: *Work to Begin Summer through Fall 2020



Total Contract Time = 75 Calendar Days


- ★ Phase B Work Summary:
 - ★ RWY 23 Approach End displaced
 - ★ 5,097' of remaining RWY
 - Installation of two culverts off the approach end of RWY 23
 - ★ Complete perimeter road
 - ★ Install sheet piling 60' high

NAVAID Impacts:

- ★ Approaches/NAVAIDs out of service (OOS):
 - ★ ILS RWY 23 & MALSR OOS entire phase
- **★** Approaches Available:
 - **★ LOC RWY 23**
 - ★ RNAV (RNP) Y RWY 23
 - **★ RNAV (GPS) RWY 05**
 - RNAV (GPS) Z RWY 2#

^{*}Timing dependent on Phase II A completion


Phase II B: RWY 5-23 Operational Impacts



RWY 23 Threshold Displaced for 75 days

- ★ Taxiway Alpha closed from RWY 23 Hold line to approach end of RWY 23
- ★ Approx. 5,097' of usable runway length during threshold displacement

Phase II B: RWY 5-23 Operational Impacts



RWY 5-23 closed for 30 Night Closures; within the 'Phase B' 75-day contract time

RWY 13-31 OPEN

(2200L - 0600L)


- ★ Taxiway Delta closed from Taxiway Alpha to RWY 5
- ★ Taxiway Alpha closed from RWY 13-31 to RWY 23
- ★ Taxiways Echo, Foxtrot, Golf & Hotel closed from Taxiway Alpha to RWY 5-23
 - ★ Construction traffic crossing Taxiway Bravo and RWY 13-31 with escort from Airport Ops

Importance of Phase II B Construction

- ★ Significantly improves RSA by establishing weight-bearing structures under MALSR road for the first 1,000'
- ★ Replacing older drainage culverts modernizes the structures and improves the structural integrity

End of Phase B Overview

Phase II C: *Work to Begin Summer through Fall 2021



Total Contract Time = 120 Calendar Days

- ♣ Phase C Work Summary:
 - ★ RWY 23 Approach End displaced
 - ★ 5,097' of remaining RWY
 - ★ RWY Threshold Displaced
 - Regrading of Runway Safety Area for RWY 5 Departure
 - ★ MALSR Light Plane replacement
 - ★ Installation of JCP&L Power Line
 - ★ Replace deer grates


NAVAID Impacts:

- ★ Approaches/NAVAIDs out of service (OOS):
 - **★ ILS RWY 23 & MALSR OOS entire phase**
- ★ Approaches Available
 - **★ LOC RWY 23**
 - **★ RNAV (RNP) Y RWY 23**
 - **★ RNAV (GPS) RWY 05**
 - **★ RNAV (GPS) Z RWY 23**

^{*} Timing dependent on Phase II B completion

^{*}Approach availabilities subject to change from FAA


Phase II C: RWY 5-23 Operational Impacts



RWY 23 Threshold Displaced for 120 days (approximately 5,097' RWY remaining)

★ Taxiway Alpha closed from RWY 23 Hold line to approach end of RWY 23

Phase II C: RWY 5-23 Operational Impacts



RWY 5-23 closed for 30 Night Closures; within the 120 day total contract time

(2200L - 0600L)

- ★ Taxiway Delta closed from Taxiway Alpha to RWY 5
- ★ Taxiway Alpha closed from RWY 13-31 to RWY 23
- ★ Taxiways Echo, Foxtrot, Golf & Hotel closed from Taxiway Alpha to RWY 5-23
 - ★ Construction traffic crossing
 Taxiway Bravo and RWY 13-31
 with escort from Airport Ops

Importance of Phase II Construction

- ★ Grading work and culverts provides an enhanced Runway Safety Area when departing RWY 5
- ★ Current MALSR system is outdated and needs to be upgraded to provide pilots with the best navigational aids
- Replacement of deer grates will deter wildlife from airfield and approach end of RWY 23 while creating greater structural integrity than existing system

End of Phase C Overview

Online Resources

- www.mmuair.com/airfieldimprovement
- Airfield Alerts:
 - www.mmuair.com home page
 - Click on "Sign Up for Airfield Alerts"
- Follow @MMUairport on Twitter

DM Contacts:

Darren Large darrenl@mmuair.com 973-538-6400

Corey Hanlon coreyh@mmuair.com 973-538-6400